

PROJECT DATA			
Project Name:	El Zagal Area Phase II		
Project No.:	WP-42H.2	Date:	6/28/2016

FIELD ORDER DATA			
To Contractor:	Tom Soucek/Reiner	Field Order No:	001
Owner:	Metro Flood Diversion Authority	Engineer:	Bretty Bailly/HMG

The following minor changes in the work have been ordered and authorized:

DESCRIPTION OF CHANGES:	
Contractor may allow Elm Street sanitary flows through the lift station wetwell, to flow upstream to existing gravity pipe that is located under the proposed levee footprint, east of the golf course clubhouse. City of Fargo will vacuum the wetwell as needed, but requests at least a one day notice to schedule their crews. Overflow elevation in manhole is 882.48. Therefore, lift station wet well is expected to have 7.58 feet of water during backflow operations.	
REASON FOR FIELD ORDER:	
This field order is to allow Reiner Contracting to continue to complete the project utilities, paving, floodwall and adjacent levee on Elm Street while a solution is found for the lift station problem.	
Reference Drawing sheet(s):	Reference Specification section(s)/paragraph(s):
The following Drawings will be impacted by the changes: N/A	N/A

The intent of this Field Order is to authorize minor variations to the Contract Documents not involving a change in Contract Price or Contract Times and which are compatible with the design concept of the completed Project. This Field Order is binding upon OWNER and also on CONTRACTOR who will perform the work promptly. If OWNER or CONTRACTOR believes an adjustment to the Contract Price or Contract Times is necessary, the party may make a claim therefore in accordance with the General Conditions.

Issued by Owner's Representative:

By: Tyler Smith
Authorized Representative

Date: 6/28/2016

Contractor Receipt Acknowledgement:

By: _____

Title: _____

Date: _____