

PROJECT DATA			
Project Name:	El Zagal Area Phase II		
Project No.:	WP-42H.2	Date:	7/11/2016

FIELD ORDER DATA			
To Contractor:	Tom Soucek/Reiner	Field Order No:	002
Owner:	Metro Flood Diversion Authority	Engineer:	Bretty Bailly/HMG

The following minor changes in the work have been ordered and authorized:

DESCRIPTION OF CHANGES:	
<p>Organic soils must be removed under the proposed floodwall footing. Two existing pay items can pay for this work. Under the <u>Miscellaneous</u> group, pay item No. 57 "Excavation" would cover the removal of additional soil. Under the <u>Flood Mitigation</u> group, pay item No. 72 "Fill Import" would pay for replacing the excavated soil. Although this field order does not change the contract price, there will be changes in payment to the contractor as a result of changes in quantities.</p>	
REASON FOR FIELD ORDER:	
<p>Different colored soil (darker) was discovered when the trench for the floodwall foundation was excavated. Soil was tested and found to be 6% organic.</p>	
Reference Drawing sheet(s):	Reference Specification section(s)/paragraph(s):
<p>The following Drawings will be impacted by the changes:</p> <p>N/A</p>	N/A

The intent of this Field Order is to authorize minor variations to the Contract Documents not involving a change in Contract Price or Contract Times and which are compatible with the design concept of the completed Project. This Field Order is binding upon OWNER and also on CONTRACTOR who will perform the work promptly. If OWNER or CONTRACTOR believes an adjustment to the Contract Price or Contract Times is necessary, the party may make a claim therefore in accordance with the General Conditions.

Issued by Owner's Representative:

By: 
 Authorized Representative

Date: 7/12/16

Contractor Receipt Acknowledgement:

By: _____

Title: _____

Date: _____